

Seely Oil company

McElvain Federal "A", Well No. 1

Page 2

9. No abnormal pressures or temperatures are anticipated. In the event abnormal pressures are encountered the proposed mud program will be modified to increase the mud weight. Estimated BHP = 2400 psi (evac. hole) with temperature of 120°.
10. H₂S: None expected. None in previously drilled wells.
11. Anticipated starting date: May 18, 2000.
Anticipated completion of drilling operations: Approx. 3 weeks.