

6629, 6650, 6652, 6656, 6658, 6665, 6674 and 6697 w/1-1/4" J⁵. Ran 2" tbg. to 6377', Guib.
hookwall pkr. @ 6310. Swab : BLW in 2-1/2 hrs. Swab dry 2 hr. Cardinal Chemical acidized
perfs. 6394-6697 w/1000 gal. 15% NE Acid + 27 RCN ball sealers. Brk. down TP 5000#, Trt.
TP 5000-3400, rate 1 BPM. ISIP 3000#