

## NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

## MISCELLANEOUS NOTICES

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	<b>X</b>
NOTICE OF INTENTION TO PLUG WELL		NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	<b>X</b>
NOTICE OF INTENTION TO SQUEEZE	<b>X</b>	NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE	<b>X</b>	NOTICE OF INTENTION (OTHER)		NOTICE OF INTENTION (OTHER)	

OIL CONSERVATION COMMISSION  
SANTA FE, NEW MEXICO

Hobbs, New Mexico

November 6, 1962

(Place)

(Date)

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the

**Socony Mobil Oil Company, Inc.** State Bridges Well No. **38** in **A**  
(Company or Operator)  
**NE**  $\frac{1}{4}$  **NE**  $\frac{1}{4}$  of Sec. **26**, T. **17S**, R. **32E**, NMPM., **Vacuum** Pool  
(40-acre Subdivision)  
**Lea** County.

FULL DETAILS OF PROPOSED PLAN OF WORK  
(FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

TD: 4700'  
Csg: 10 3/4" @ 825' w/240 sx., 7" @ 4230' w/210 sx.  
Perfs: Open hole 4230-4700

Propose to clean out & cement open hole with approx. 350 sx Incon neat cement. Pull pipe to 3830' after cement job & circ. out excess cement. Pressure test 7" csg. w/1800# and repair if necessary. Drill 6 1/4" hole to 6800' w/fresh water. Run Gamma Ray survey surface to TD. Run GR-Sonic & IES surveys 4230' to TD. Set 2770' of 15# 3-55 5" liner 4030' to 6800 TD. Cement 5" liner w/300 sacks Incon 4 1/2 Gal tailed in with 75 sx Incon neat cement. Circ. cement behind 5" liner. Test top of 5" liner w/1200# for 15 mins. Run GR collar log top of 5" liner to TD & perforate Lower San Andres and Yaso formations at intervals indicated by surveys. Test & attempt completion in both formations.

Approved....., 19.....  
Except as follows:Approved  
OIL CONSERVATION COMMISSIONBy.....  
Title.....

Socony Mobil Oil Company, Inc.

By.....  
Company or OperatorPosition.....  
Group Supervisor

Send Communications regarding well to:

Name..... Socony Mobil Oil Company, Inc.

Address..... Box 2406, Hobbs, New Mexico