


APPROVED

Form 9-331a  
(Feb. 1951)

FEB 20 1963

(SUBMIT IN TRIPLICATE)

Budget Bureau No. 42-R358.4.  
Form Approved.Land Office New MexicoLease No. 056376Unit Hascalaro RidgeE. W. STANDLEY  
DISTRICT ENGINEER

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 16, 1963

HASCALARO RIDGE UNIT

Well No. 3 is located 1980 ft. from XXX line and 1980 ft. from XXX line of sec. 21  
34/4 Sec 21 19S 34E T1N  
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Hail Ridge-Some Springs Lea New Mexico  
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3734.3 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set 8 5/8" casing at 1877' with 500 sacks cement plus 600 gall and 100 sacks neat. Plug down at 3:45 am. Cement circulated. Waited on cement 24 hours. Hipped up blow out preventer. Tested blow out preventer and surface casing with 1000# pressure for 30 minutes. Test OK, with no fill up. Drilled plug with 7-7/8" bit.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Drilling & Exploration Company, Inc.Address Box 2075Hobbs, New MexicoBy [Signature]Title Division Production Manager.