

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-70

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.O.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
State Fee
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name State "E" Tract 18
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 22
4. Location of Well UNIT LETTER <u>G</u> <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>East</u> LINE, SECTION <u>2</u> TOWNSHIP <u>17-S</u> RANGE <u>36-E</u> NMPM.	10. Field and Pool, or Wildcat Lovington Abo
15. Elevation (Show whether DF, RT, GR, etc.) 3852' RDB	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Propose to evaluate well prior to repairing casing as follows:
Bleed pressure from tubing- casing annulus and 5-1/2"- 9-5/8" annulus. Pull tubing and packer. Run a retrievable bridge plug, tubing, and packer. Set bridge plug at 8235'. Locate casing damage by moving packer up hole and pressure testing casing. Pull tubing and packer, and cap bridge plug with 25' of sand. Run cement bond log and casing inspection log from 8150' to surface. Supplemental brief will follow to outline repair procedure pending evaluation of logs and test data. (Verbal approval by Les Clements on 2-15-82).

0+4-NMOCD, H 1-Hou 1-Susp 1-CLF

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Cathy L. Forman TITLE Assist. Admin. Analyst DATE 2-15-82

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

100

SECRET

FEB 17 1953

U.S. AIR FORCE
HOBBS AIRFIELD