

WM. D. McBEE
CONTINENTAL BUILDING
DALLAS, TEXAS

DRILL STEM TEST

W. D. McBEE

State "A" No. 2, Sec. 12 - 17S - 36E, Lea County, New Mexico

- Test No. 1 6160' to 6205', open 2½ hours
 shut in 15 minutes - good blow
 Gas surface in 45 minutes
 Recovered - 550' very heavy oil and gas cut and
 50% oil hydrostatic pressure
 in 2900', hydrostatic pressure - cut 2060'
 Initial flow - 145', Final flow, 235'
 Bottom Hole Flowing Pressure 565'
- Test No. 2 6200' to 6279', open 2½ hours
 shut in 30 minutes - good blow
 Gas surface - 43 minutes
 Recovered 753' fluid, 663' free oil, 90' heavy oil and gas cut and
 Flowing Pressure - 575'
 Shut in Pressure - 1970'
- Test No. 3 6279' to 6363', open 2 hrs.
 Shut in 30 minutes - good blow throughout test
 Recovered 325' heavy oil and gas cut and
 Initial flowing pressure - 60'
 Final flowing pressure - 125'
 Shut in bottom hole pressure - 375'

There was no water recovered on any test.