

NO. OF COPIES RECEIVED	
DISTRIBUTION	
CANTAFEE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. NM-1021	
7. Unit Agreement Name Central Vacuum Unit	
8. Farm or Lease Name Central Vacuum Unit	
9. Well No. 48	
10. Field and Pool, or Field and Pool Vacuum Grayburg San Andres	
11. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR THE PURPOSE OF REPORTING TO A DIFFERENT RESERVOIR.
IF INFORMATION FOR REPORTING TO A DIFFERENT RESERVOIR IS REQUIRED, USE FORM C-103 FOR SUCH PROPOSALS.

OIL WELL	GAS WELL	OTHER	Water Injection
1. Name of Operator Texaco Inc.			
2. Address of Operator P. O. Box 728, Hobbs, NM 88240			
3. Location of Well UNIT LETTER B 660 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 31 TOWNSHIP 17-S RANGE 35-E			

4. Elevation (Show whether DF, RT, GR, etc.) 3989' (DF)
--

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPERATIONS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
WELL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Deepen in San Andres	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

1. Description of Work to be Completed: (Describe fully, state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103.

1. Rig up. Pull rods and pump. Install BOP. Pull tubing.
2. Clean out to 4569' (TD)
3. Pull 4" slotted Liner.
4. Deepen to approximately 4740'.
5. Log Well.
6. Set Packer @ 4200'. Acidize open-hole 4569' = 4740'. with 6000 gal. gelled 15% NE acid using 500lbs. rock salt and Benzoic acid flakes.
7. Install pumping equipment. Test and return to production.

I, the undersigned, hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <i>H. L. C. Ogan</i>	TITLE Asst. Dist. Supt.	DATE 11-22-78
ORIG. SIGNED <i>Jerry Sexton</i>	TITLE	DATE
APPROVED BY <i>Dist. J. Sexton</i>	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		

NOV 30 1978