

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPlicate*
(Other instruction reverse side)Form approved.
Budget Bureau No. 42-R1424.5. LEASE DESIGNATION AND SERIAL NO.
NM 052

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Mescalero Ridge Unit

8. FARM OR LEASE NAME

Mescalero Ridge Unit

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

Pearl Queen

11. SEC. T., R., M., OR BLK. AND
SUBDIV. OR AREA

34-19S-34E NMPM

12. COUNTY OR PARISH

Lea

13. STATE

New Mex.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT TO DRILL" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Sinclair Oil & Gas Company

3. ADDRESS OF OPERATOR

P.O. Box 1920, Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' fr North line and 660' fr East line

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

Test and Plug Back

☒

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5150' Total Depth - PROPOSE TO:

Plug back to 4650' by setting 110 sack cement plug from 4650' to 4950' w/hole below 4950' full heavy mud.

Test Queen Zone and if unproductive, plug back with cement from 4650' to approximately 4040' in order to test Yates Zone.

Will test lower zone of Yates from approximately 3920-4040' and if unproductive - plug back with cement from 4040' to 3920' and test upper zone of Yates.

(Above confirming verbal between A.R. Brown, USGS, and D.W. Williams, Sinclair)

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Superintendent

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

JUN 30 1966

A. R. BROWN
DISTRICT ENGINEER

*See Instructions on Reverse