

- BRIDGES STATE #151
- 2/27 (53) 11,564 drlg lm & sh, 8-3/4" hole, NND. 12.1-45-10.
- 3/1 (55) 11,634 drlg lm & sh, 8-3/4" hole, 12.2-45-10.0.
3 1/4 @ 11,593.
- BRIDGES STATE #151
- 3/2 (56) 11,706 drlg lm & sh, 8-3/4" hole, NND. 12.2-44-9.0.
- BRIDGES STATE #151
- 3/3 (57) 11,802 drlg lm & sh, 8-3/4" hole, NND. 12.1-44-10.0.
- BRIDGES STATE #151
- 3/4 (58) 11,900 drlg lm, 8-3/4" hole, NND. 12.1-44-8.0.
- BRIDGES STATE #151
- 3/5 (59) 11,935 drlg sh, 8-3/4" hole, 3° @ 11,910. 12.1-45-8.0.
- BRIDGES STATE #151
- 3/6 (60) 11,986 drlg sh, 8-3/4" hole, NND. 12.1-45-10.0.
- 3/8 (62) 12,138 drlg lm & sh, 8-3/4" hole, 3° @ 11,980.
12.0-45-8.2.
- BRIDGES STATE #151
- 3/9 (63) 12,180 TD lm & ch, 8-3/4" hole, NND. 12.1-45-8.2.
Circ 3 hrs, POH, prep to log.
- BRIDGES STATE #151
- 3/10 (64) 12,180 TD lm & ch, 8-3/4" hole, NND. 12.1-45-8.2.
Schl ran SNP 5060-12,167, GR-Sonic 6000-7000, 8200-8800,
Microlog 6000-7000, 8200-12,167, IES 5060-12,167, 21 hrs
logging, GIH w/ bit to cond hole.
- BRIDGES STATE #151
- 3/11 12,180 TD lm & ch, 8-3/4" hole, running 7" OD liner, finish
GIH, circ 3 hrs, P & LD 211 jts 4 1/2 DP, 16 DC's, picked up
7919' 7" OD 26.0# S95 8rd liner w/ BOT Type C hanger, now
GIH w/ DP. 12.1-48-8.4.
- BRIDGES STATE #151
- 3/12 12,180 TD lm & ch, WOC on 7" OD liner, finish running liner
to 12,178, hung liner in 9-5/8 csg w/ BOT Type C hanger @
4259, Howco cemented w/ 1500x TLLW + 200x Class H cement
containing .04% HR4, PD @ 11:00 a.m. 3/11/71, POH w/ DP &
liner setting tool, WOC 6 hrs, ran 8-3/4 bit, tag top of
cement @ 3760, DO soft cement to 4175, WOC add'l 2 hrs,
then drld cement to 4259, top of 7" liner, circ hole clean,
POH w/ bit, ran 3" x 8-3/4 tapered mill to top of liner,
milled out top of liner 1/2 hr, now LD DP.
- BRIDGES STATE #151, 12,180 TD.
- 3/13 Finish LD DP, remove BOP's, Rel Noble Drlg Corp rig @
3:30 p.m. 3/12/71, prep to MOT.
- 3/15 MOT, prep to MI unit to compl.
- BRIDGES STATE #151, 12,180 TD.
- 3/16 MIRU X-Pert Well Serv DD unit, inst'l BOP, ran 6-1/8 bit,
7" csg scraper on 2-3/8 tbg to 12,124, SD for nite.