

WELL DATA

HOLE SIZE	7 1/8	CASING	A	B	C	D
DEPTH	1178	SIZE-WEIGHT	4 1/2		11.6	
☒ PROT ☐ CABLE		LENGTH	1179A			
BHST		GRADE	5-9.5-N-80			
BHLT		THREAD	2 RD			
BHCT		CAPACITY	182.78			

ZIP CODE 75200

SPECIAL INSTRUCTIONS

MUD: TYPE		WT.		VISC.		
SHOE FLOAT	TYPE	Dowell or E. se. full		STAGE TOOL	TYPE	11 76.0
	DEPTH	11 76.0			DEPTH	
	TYPE	Dowell or E. se. full			TYPE	
	DEPTH	11 78.3			DEPTH	

☐ TBG	☐ D.P.	HEAD & PLUGS	SQUEEZE JOB		
SIZE	☐ DOUBLE	TOOL	TYPE		
WEIGHT	☒ SINGLE		DEPTH		
GRADE	☐ SWAGE	TAIL PIPE:		IN.	FT.
THREAD	☐ KNOCKOFF	PERF INTERVAL		FT.	
☐ NEW	☐ USED	TOP ☐ R ☐ W	TO		
DEPTH		BOT ☐ R ☐ W	TO		
CAPACITY		OTHER	TO		

PRESSURE LIMIT		PSI	BUMP PLUG TO	PSI	MIN
☐ ROTATE	RPM	☐ RECIPROCATE	FT	☒ CENTRALIZERS NO. 4	

TIME	PRESSURE	VOLUME	JOB SCHEDULED FOR	ARRIVED ON LOCATION	LEFT LOCATION
			TIME: 17.00 DATE: 8-28-72	TIME: 11.00 DATE: 8-28-72	TIME: DATE:

[illegible]

REMARKS

SYSTEM CODE	NO. OF SACKS	YIELD CU. FT/SK	COMPOSITION OF CEMENTING SYSTEMS	SLURRY MIXED	
				VOL.	WT.
I.	200	1.75	Dowell Lite water	62.4	12.
II.	100	1.33	Expanding w/ .5% D.S.R	23.7	14.8
III					

BREAKDOWN FLUID		WT.		SACKS MIXED		PUMPED		PRESSURE		MAX:		MIN:	
☐ HESITATION SQ.		☐ RUNNING SQ.		CIRCULATION LOST		☐ YES ☒ NO		CEMENT CIRCULATED TO SURF.		☐ YES ☒ NO			
BREAKDOWN		PSI		FINAL		PSI		CEMENT LEFT IN PIPE:				34 FT.	
WASHED THRU		☐ YES ☐ NO		TO		FT		MEASURED		☒ DISPLACEMENT ☐ WIRELINE		☒ AS PLANNED ☐ UNAVOIDABLE	

TYPE OF WELL	☐ OIL	☐ STORAGE	☐ BRINE/WATER	CUSTOMER REPRESENTATIVE	DOES CUSTOMER CONSIDER SERVICE:
	☐ GAS	☐ INJECTION	☐ WILDCAT	Mr. Jack Atwood	☐ SATISFACTORY ☐ UNSATISFACTORY ☐ UNKNOWN