

Buffalo Resources Corporation
#1 Price

DRILLSTEM TESTS

Test #1

9955-9984' Tool open 135 minutes, recovered 1800' of
gas in drill pipe, 250' gas-cut mud and
300' salty sulfur water. 30,000 PPM chlorides.
3612 ISIP
84 IFP
268 FFP
3612 FSIP

Test #2

9765-9805' Tool open 135 minutes, recovered 8017' sulfur
water. 30,000 PPM chlorides.
3627 ISIP
1627 IFP
3627 FFP
3627 FSIP

Test #3

6750-6855' Tool open 180 minutes, recovered 2169' mud-cut
salty sulfur water. 20,000 PPM chlorides.
2553 ISIP
420 IFP
952 FFP
2581 FSIP