

## O CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-

|                        |  |
|------------------------|--|
| NO. OF COPIES RECEIVED |  |
| DISTRIBUTION           |  |
| SANTA FE               |  |
| FILE                   |  |
| U.S.O.S.               |  |
| LAND OFFICE            |  |
| OPERATOR               |  |

5a. Indicate Type of Lease

State ☒ Fee ☐

5. State Oil &amp; Gas Lease No.

B-1565

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)OIL ☐ GAS ☐ OTHER- Water Injection

Name of Operator

TEXACO Inc.

Address of Operator

P. O. Box 728, Hobbs, New Mexico 88240

Location of Well

A

1310

North

132

UNIT LETTER FEET FROM THE LINE AND FEET FROM

THE East LINE, SECTION 36 TOWNSHIP 17-S RANGE 34-E NMPM.

7. Unit Agreement Name

Central Vacuum Unit

8. Farm or Lease Name

Central Vacuum Unit

9. Well No.

58

10. Field and Pool, or Wildcat  
Vacuum Grayburg  
San Andres

15. Elevation (Show whether DF, RT, GR, etc.)

3999' (GR)

12. County

Lea

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐CHANGE PLANS ☐PULL OR ALTER CASING ☐OTHER ☒

Addl Perfs in Same Zone

## SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐PLUG AND ABANDONMENT ☐CASING TEST AND CEMENT JOBS ☐OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. RIG UP. INSTALL BOP. PULL TUBING AND PACKER.
2. CLEAN OUT TO 4760'.
3. PERFORATE 4 1/2" CSG W/2-JSPF @ 4386', 94', 4404', 14', 17', 20', 4536', 39', 55', & 4559'.
4. SET RBP @ 4730' AND PKR @ 4510'. ACIDIZE PERFORATIONS 4533' - 4716' W/6000 GALS GELLED 15% NEFE HCL ACID IN 4-STAGES USING 600# ROCK SALT BETWEEN STAGES.
5. RESET RBP @ 4520' AND PKR @ 4300'. ACIDIZE PERFS 4386'-4492' W/ 4500 GALS 15% NEFE HCL ACID IN 3-STAGES USING 600# ROCK SALT BETWEEN STAGES. FLUSH WELL.
6. RUN 2 3/8" PLASTIC COATED TUBING AND PACKER. TEST AND RETURN TO WATER INJECTION.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE

Asst Dist Mgr

DATE

6-20-84

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY

DISTRICT 1 SUPERVISOR

TITLE

DATE

JUN 22 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED  
JUN 21 1984  
G.C.O.  
HOBBS OFFICE