

13-3/8" 54.5# K-55 ST&C @ 420'
Cemented with 500 sacks Class C
with 2% CaCl mixed @ 14.8 ppg.

9-5/8" 40# & 43.5# N-80 LT&C @ 4974'
Cemented with 3000 sacks HLW with 18% salt & 1/4#
Flocele mixed @ 12.4 ppg and 500 sacks Class C with
1/4# Flocele mixed @ 14.8 ppg.

10,300 to 10,302' (3 holes)
Squeezed w/150 sx 50-50 POZ H

10,806 to 10,834 (8 holes)

SV-EZ Drill cement retainer @ 10,940'; 150 sx 50-50 POZH.
10,998-11,000 (3 holes)

Howco SV-EZ Drill cement retainer @ 11,200
5" 15# N-80 LT&C @ 11,311'

35 sacks Class H

5" & 4-1/2" combination string
cemented with 425 sacks HLW
with 1/4# Flocele/sack mixed @
12.7 ppg, and 550 sacks Class
H 50-50 POZ 2% gel, 1/4# Flocele/
sx Mixed @ 14.5 ppg.

11,328 to 11,404' (12 holes)

50 sacks Class H
12,244-12,266' (10 holes)

4-1/2" 13.50# N-80 LT&C @ 12,853'