

- 12.b Precede cement w/500 gal Super Flush 102. Cement 5-  
1/2" w/600 sacks Class C w/.5% Halad-322 and 3#/sx KCL.  
Slurry weight - 14.8#/gal with a slurry volume of 1.36  
cu ft/sx and a water ratio of 6.53 gal/sx. Use one  
rubber plug to displace cement to float collar  
(7710'). Estimated top of cement - 4000', (500' above  
8-5/8" casing shoe).
- 11.a/  
13.b Perforations, acid job, and additional stimulation to  
be determined after drilling and prior to completion.

RECEIVED

JUN 10 1991

OFFICE OF THE  
ATTORNEY GENERAL