

UNITED STATES DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form approved,
Budget Bureau No. 42-R1424.
LEASE DESIGNATION AND SERIAL NO.

LC 065447

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection Well	7. UNIT AGREEMENT NAME Teas Yates Unit
2. NAME OF OPERATOR Anadarko Production Company	8. FARM OR LEASE NAME Tract 3
3. ADDRESS OF OPERATOR P C Box 806 Eunice, NM 88231	9. WELL NO. 2
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) 2310' FSL & 1980' DEL Sec 13, T 20S, R 33E Lea County, NM	10. FIELD AND POOL, OR WILDCAT Teas Yates Sever River
14. PERMIT NO.	11. SEC., T., R., M., OR ECK. AND SURVEY OR AREA 13-20S-33E
15. ELEVATION (Show whether DF, RT, OR, etc.) 3601 EST	12. COUNTY OR PARISH Lea
	13. STATE NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	PULL OR ALTER CASING
FRAC TURE TREAT	MULTIPLE COMPLETE
SHOOT OR ACIDIZE	ABANDON*
REPAIR WELL	CHANGE PLANE

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	REPAIRING WELL
FRAC TURE TREATMENT	ALTERING CASING
SHOOTING OR ACIDIZING	ABANDONMENT*
(Other)	

(Other) **Clean out & resume wtr inj.**

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE, BRIEFLY, COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1. RUPU. TOH w/2 3/8" PVC-lined tubing and Inj PKR.
2. TIH w/4 3/4" bit & 2 7/8" tubing.
3. CO inside 5 1/2" csg from 3240' to PBTD 3478'.
4. TOH w/bit.
5. TIH w/5 1/2" Ini PKR on 2 3/8" PVC lined tubing.
6. Load backside w/PKR fluid (Chemical laden fresh water)
7. Set PKR @ 3200' w/10 points tension.
8. RDPU and resume water inj.
9. Will dig workover pit measuring approx 10' x 20' within well pad area. Will fill and level when job is completed.

This project will not require that any other surface area be disturbed.

1430

GEOLOGICAL SURVEY
WASHINGTON

18. I hereby certify that the foregoing is true and correct

SIGNED

Alan P. English

TITLE

Area Supervisor

DATE

8-19-80

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

