

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE  
(Other instructions on re-  
verse side)

Budget Bureau No. 1004-6135  
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-065607

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Matlock

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

San Miguel, Yates, 7 Rivers

11. SEC., T., R., M., OR BLM. AND  
SURVEY OR AREA

Sec. 4-20S-34E

12. COUNTY OR PARISH

Lea

N.M.

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

William A. & Edward R. Hudson

3. ADDRESS OF OPERATOR

P.O. Box 9, Maljamar, New Mexico 88264

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

823' from north and 2103' from east lines  
of Sec. 4-20S-34E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

3649 DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

In reply to 3163 (067A) we propose to test the casing in this well as follows:

1. Remove pumping equipment from the well.
2. Run a "gauge ring" on wire line to check I.D. of casing.
3. Set a "cast iron" bridge plug in 7" casing at 3520'.
4. Run tubing to 3500', circulate oil and gas out of well, load 7" casing with gelled water.
5. Pressure test casing to 500 psi. for 15 min.
6. Pull tubing, fill casing to surface with gelled water, leave well shut in.

RECEIVED  
MAR 30 11 24 AM '89  
BUREAU OF LAND MANAGEMENT  
U.S. DEPARTMENT OF THE INTERIOR

18. I hereby certify that the foregoing is true and correct

SIGNED

*William A. Hudson*

TITLE Prod. Supt.

DATE 3/20/89

(This space for Federal or State office use)

APPROVED BY

*William A. Hudson*

TITLE

DATE 4-7-89

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

WILLIAM A. & EDWARD R. HUDSON  
Matlock Lease #1

SKETCH



7" casing 3615'

Pay section 3620' to 3630'

Total Depth - 3645'