NUMBER OF COPIE	S RECEIVED	
DI		
SANTA FE	ITA FE	
FILE		NE
U.S.G.S.	· · · · · · · · · · · · · · · · · · ·	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
LAND OFFICE		
TRANSPORTER	OIL	
	GAS	
PRORATION OFFIC	:Е	·
OPERATOR		

1.

## W MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

## MISCELLANEOUS NOTICES

55 11 ß

strict Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

## Indicate Nature of Notice by Checking Below

Notice of Intention to Change Plans		Notice of Intention to Temporarily Abandon Well	Notice of Intention to Drill Deeper	
NOTICE OF INTENTION TO PLUG WELL	x	Notice of Intention to Plug Back	Notice of Intention to Set Liner	
Notice of Intention to Squeeze		Notice of Intention to Acidize	Notice of Intention to Shoot (Nitro)	
Notice of Intention to Gun Perforate		Notice of Intention (Other)	Notice of Intention (Other)	

OIL CONSERVATION COMMISSION SANTA FE, NEW MEXICO

Hobbs, New Mexico October 3, 1961

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the.....

Continental Oil Company	Sanderson A-14	Well No. 10 in	A
(Company or Operator)	Lease		(Unit)
	т. 205 , <u>р. 365 , ммрм.</u>	Wildcat	Pool

Lea.....County.

## FULL DETAILS OF PROPOSED PLAN OF WORK (FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

This well was temporarily abandoned on 11-24-59. The following cement plugs were set: 9300-9444 w/ 54 sacks; 8090-8250 w/ 60 sacks; 7600-7700 w/ 36 sacks; 7130-7230 w/ 36 sacks; 6830-7030 w/ 72 sacks; 6590-6690 w/ 36 sacks; 5350-5760 w/ 150 sacks; 5150-5060 w/ 35 sacks. The 9 5/8" Casing is set at 5124'. Top of cement is at 1050<sup>1</sup> behind 9 5/8<sup>1</sup> casing.

It is proposed to cut and pull approximately 1000' of 9 5/8" casing. Cement plugs will be set as follows: across top of 9 5/8" Casing from 950-1050 w/ 60 sacks; 277-377 w/ 60 sacks; and a 10 sack plug at surface. Marker will be erected and surface restored.

Permission is requested to perform the above work.

A subsequent report will be filed upon co Approved September 28, 19 61 Except as follows: All un-plugged portions be filled with mud. Approved U.S.G.S. Disconseptember 28, 19 61	
By E. W. Standley	Name Continental Oil Company
Tide District Engineer CC: NHOCC (3) WAM File	Address Box 427 - Hobbs, New Mexico