

Perf zone 1, 3616-26, and 3641-43, 2 JHPF (24 holes total) 4" guns. Set pkr at 3881'. Acidize OH 3703-3905 w/2500 gallons 15% NEFE HCL and 1500# GRS. Swab. TIH w/ IPC tbg to 3548', set pkr at 3548'. Tst csg and pkr to 600psi for 30 min, ok. Test WH void to 300psi for 30 min, ok. RDMO. Turn over to production.

RECEIVED

APR 27 1999

OCD
HOBBS OFFICE