

NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

MISCELLANEOUS NOTICES

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL		NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	
NOTICE OF INTENTION TO SQUEEZE		NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE		NOTICE OF INTENTION (OTHER) <b>Repr. Csg. Leak X</b>		NOTICE OF INTENTION (OTHER)	

OIL CONSERVATION COMMISSION  
SANTA FE, NEW MEXICO

**Hobbs, New Mexico**  
(Place)

**September 27, 1954**  
(Date)

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the **B. V. Culp**

**Gulf Oil Corporation**

(Company or Operator)

Well No. **4** in **G**  
(Unit)

**SW**  $\frac{1}{4}$  **NE**  $\frac{1}{4}$  of Sec. **19**, T. **19-S**, R. **37-E**, NMPM, **Monument** Pool

(40-acre Subdivision)

**Lea** County.

FULL DETAILS OF PROPOSED PLAN OF WORK  
(FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

Propose to repair 5-1/2" casing leak as follows:

1. Pull tubing.
2. Run wire line magnesium bridge plug and set in base of 5-1/2" casing.
3. Run HRC tool and locate leak interval.
4. Run magnesium cement retainer and set 50' above leak interval.
5. Attempt to circulate cement to the surface of 5-1/2" - 7-5/8" annulus.
6. If leak interval is found near the surface, perforate 2 holes at 1322' and attempt to circulate cement to the surface. (Base of intermediate casing at 1322')
7. Wait on cement.
8. Drill out cement retainer and cement in 5-1/2" casing.
9. Pressure test 5-1/2" casing to 500# for 30 minutes.
10. If pressure holds, drill out bridge plug and return well to production.

Approved....., 19.....  
Except as follows:

Approved  
OIL CONSERVATION COMMISSION

By **S. G. Stanley**

Title **Engineer District 1**

**Gulf Oil Corporation**  
Company or Operator

By **C. F. Taylor**

Position **Area Supt. of Prod.**

Send Communications regarding well to:

Name **Gulf Oil Corporation**

Address **Box 2167, Hobbs, N. M.**