

INJECTOR WELL NO. 3 (INJECTION)
1650 FSL 2315 FILL SEC 27-195-37E

EL. 3612' KOB
 150 SK. HELLIO
 12 1/4" Hole

Top Cement @ 1213'
 Temp. Survey
 Perf. Log @ 1438'
 & Squeeze w/ 32.5 SK.
 HELLIO
 8 3/4" Hole

Top Cement @ 2850'
 Temp. Survey
 135 SK. HELLIO

Top Queen @ 3576'

Top Penrose @ 3696'

①	
	3738'
②	3784'
③	3803'
	3820'
⑤	3835'
⑥	3850' Top Grayburg

Shot w/ 450 qb.
 SOWE
 3760-3790'
 7-11-54

7 1/2" 36" 88 1/2"
 w/ float shoe
 224'

7" 23" 3600'
 w/ float shoe

Proposed Top of 4 1/2" 11.6"
 Liner @ 3520'

3604 (w/ Rotary) 7"

Top Steel Tubing
 @ 3600'

TREATMENT
 3000 gals.
 Delfrac
 3000# Sand
 11-19-54

81' Tubing Fish

Bottom @ 3747'
 3754' (PBD, Cleaned Out 9-23-54)
 3790' Orig. TD (w/ Cable Tools)

3870' Proposed Deepen TD