

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	3002505807
5. Indicate Type of Lease	STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name	NORTH MONUMENT G/SA UNIT BLK. 17
8. Well No.	2
9. Pool name or Wildcat	EUNICE MONUMENT G/SA

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator
AMERADA HESS CORPORATION

3. Address of Operator
POST OFFICE DRAWER D, MONUMENT, NEW MEXICO 88265

4. Well Location
Unit Letter B : 990 Feet From The NORTH Line and 1650 Feet From The EAST Line

Section 33 Township 19S Range 37E NMPM LEA County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: Cement job ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

NMGSAU #1702

Plan To

Move in and rig up pulling unit. Nipple down wellhead. TIH w/casing spear and pick up on 5-1/2" production casing. Rig up wireline unit and run freepoint tools to determine bottom of ree 5-1/2" casing. TIH w/perforating gun and shoot 2 circulating holes. Depth to be determined by freepoint. Pump in circulating holes to establish rate and pressure. Rig up cementers. TIH w/cement retainer. Set cement retainer at ±50' above perforations and squeeze casing leak with approximately 200 sacks class 'c' neat cement. Rig down cementers. TOH w/tubing. TIH w/tubing and bit. Wait on cement for 24 hours. Drill out retainer and cement. Test casing to 500 psi. TOH w/tubing and bit. Nipple up wellhead. Rig down and move out pulling unit. Clean and clear location.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Terry L. Harvey TITLE Sr. Staff Assistant DATE 02-01-94

TYPE OR PRINT NAME Terry L. Harvey

TELEPHONE NO. 393-2144

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON

DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE FEB 06 1994

CONDITIONS OF APPROVAL, IF ANY: