

- DST # 1: 3300' - 3400' (100' Seven Rivers dolomite & sand). Tool open 20 minutes thru 5/8" BC & 1" TC on 4" DS. Immediate very weak air blow, died in 5 minutes. By-passed packers, tool re-opened w/very weak blow, died in 3 minutes. NGTS. Recovered 15' (0.07 bbl.) mud w/no show. 30 minutes ISIBHP 60 psi. FBHP 60 - 75 psi. 30 minutes FSIBHP 75 psi. HMH 1890 psi. Maximum BHT 91 deg. F. Conclusive Test. (Johnston)
- DST # 2: 3682' - 3782' (100' Penrose sand & dolomite). Tool open 1 hour 45 minutes thru 5/8" BC & 1" TC on 4" DS. Immediate fair blow lasting throughout test. NGTS. Recovered 240' (2.1 bbls.) SGCM + 540' (4.7 bbls.) HGCM + 870' (5.2 bbls.) SG&HGCM. FBHP 295 - 630 psi. 30 minutes FSIBHP 955 psi. HMH 2070 psi. Conclusive Test. (Johnston)
- DST # 3: 3780' - 3890' (110' Penrose & Grayburg sand & dolomite). Tool open 2 hours thru 5/8" BC & 1" TC on 4" DS. Immediate strong blow decreasing to moderate in 3 minutes & remaining throughout test. GTS 4 minutes. Gas flowed at rate of 10.4 MCFPD. No fluid to surface. Recovered 330' (1.1 bbl.) GCM. 30 minutes ISIBHP 1305 psi. FBHP 130 - 185 psi. 30 minutes FSIBHP 550 psi. HMH 2170 psi. Maximum BHT 96 deg. F. Conclusive Test. (Johnston)
- DST # 4: 3895' - 4000' (105' Grayburg dolomite & sand). Tool open 1 hour 30 minutes thru 5/8" BC & 1" TC on 4" DS. Immediate fair blow lasting throughout test. GTS 1 hour 10 minutes. TSTM. No fluid to surface. Recovered 385' (1.8 bbls.) Heavily gas & slightly sulphur water cut mud. 30 minutes ISIBHP 725 psi. FBHP 115 - 150 psi. 70 minutes FSIBHP 455 psi. HMH 2200 psi. Conclusive Test. (Johnston)

