## **Plugging Report**

## W. H. Laughlan #4, Lea County, N.M. Marathon Oil Company

Plugging Contractor: Star Well Service, Inc. - Box 1064 - Eastland, Texas 76448 Phone: 817 - 629-8563

11/18/92: Notify Jerry Sexton at OCC office in Hobbs of intent to plug well. Move rig to location and rig up. Install BOP. Run 2000' tubing. SDFN.

11/19/92: Finish running tubing to 3677'and tag existing plug. Pump 20 sx Cl A cement at 3677' WOC Tag plug at 3580'. Circulate hole with 10# mud. Pull tubing to 2175'. Mix and pump 45 sx Cl A cement. Pull tubing to 260'. Mix and pump 30 sx Cl A cement. Pull tubing to 50'. Mix and pump 15 sx Cl A cement. LD tubing. SDFN

11/20/92: Cut well heads and casing off 3' below GL. Weld cap on casing and install plugged well marker. Back fill pit and cellar. Clean location. Rig down and move.