

SUNDRY NOTICE

Whitten Federal #1

5-21-79 (Intent to Complete in Morrow Gas Zone)

- install tubinghead. Test tubinghead to 5000 psi.
6. Pressure annulus (2 7/8" x 7") to 1500 psi to test packer.
  7. Swab well to flow. Allow well to clean up and treat if necessary.
  8. Shut in for BHP test. Run static BHP test after 72 hr minimum S.I.
  9. Take CAOF after sales line is connected.

RECEIVED

MAY 29 1979

OIL CONSERVATION COMM.  
HOLDS, FL. AL