

SOUTHEAST LEA UNIT #3
LEA COUNTY, NEW MEXICO
PAGE FOUR

12/18/90	WELL FLOWED 4 HRS AND DIED, OPEN WELL TO FRAC TANK - BLOW 4 HRS WITH NO FLUID RECOVERY. SI FOR BUILDUP. 16 HR SITP - 250 PSI. PREPARE TO SWAB. WILL LAY STEEL LINE TO COMPRESSOR AND COMPRESS GAS. DC \$300	TCTD \$47,572
12/19/90	16 HR SITP - 250 PSI. OPEN WELL TO FRAC TANK. BLEW DOWN. MIRU RAM SWAB UNIT. UNABLE TO GET BELOW TREE DUE TO SLEEVE LEFT IN WELLHEAD FROM HALLIBURTON'S TREE SAVER. WO PULLING UNIT. DC \$400	TCTD \$47,972
12/20/90	SI. WO FIRST AVAILABLE PULLING UNIT. DC \$ 0	TCTD \$47,972
12/21/90	SITP 200 PSI. BLOW-OFF. MIRU WELL TECH. ND TREE. REMOVE SLEEVE FROM ISOLATION TOOL. NU TREE. TIH W/ SWAB IFL @ 7,500' MADE 3 SWAB RUNS RECOVERED 3 BO. FFL @ 11,000' (PKR @ 11,317'). SOME GAS FOLLOW SWAB OUT HOLE. RD WELL TECH. SI. DC \$900	TCTD \$48,872
12/22/90	SITP 400 PSI.	
12/23/90	SITP 400 PSI.	
12/24/90	SITP 400 PSI.	
12/25/90	SITP 400 PSI.	
12/26/90	SITP 400 PSI.	
12/27/90	SITP 400 PSI.	
12/28/90	SITP 400 PSI.	
12/29/90	SITP 400 PSI.	
12/30/90	SITP 400 PSI.	
12/31/90	SITP 400 PSI.	
1/01/91	SITP 500 PSI.	
1/02/91	SITP 500 PSI.	
1/03/91	SITP 500 PSI.	
1/04/91	SITP 500 PSI.	
1/05/91	NO REPORT.	
1/06/91	NO REPORT.	