

Schlumberger TIH w/4" csg. gun & perf. Monument Abo Zone 5-1/2" csg. w/2 SPF, total 182 shots at following intervals: 7270' - 7274', 7279' - 7286', 7292' - 7298', 7308' - 7310', 7314' - 7328', 7330' - 7336', 7343' - 7370', & fr. 7380' - 7401'. TIH w/FTI sonic hammer set at 7401' & acidized Monument Abo Zone perfs. fr. 7270' - 7401' w/4400 gal. 15% NEFE DI HCL acid. TIH w/2-7/8" x 5-1/2" Baker loc-set pkr. on 2-7/8" tbg. & set pkr. at 7226'. Pumped pkr. fluid down csg. & press. tested pkr. to 1000 PSI. Held OK. Removed BOP & installed wellhead. Swabbed well & well began flowing on 12-11-96. RDPU & cleaned location. 12-12-96: Warren Petroleum set Gas Meter No. 859 & began taking gas. Ran flowline to Monument Abo Storage Facility & began producing well.

Test of 12-20-96: Flowed 254 b.o., 4 b.w. & 187 MCFGPD in 24 hours on 10/64" choke.
Tbg. press 650 PSI & csg. press. 0 PSI.

