

7. C/O to cmt. retainer @ 3562'.
8. Test perfs. from 3089' to 3539'. Fracture treat if necessary.
9. After testing perfs. from 3089' to 3539'. D/O cmt. & cmt.  
retainer & cement to TD 3800'.
10. Treat & test open hole from 3635' to 3800' as necessary.