

SSD: Cemented through (Z-...-2-3/8"
 Dual (X-Ga.-2-3/8" OD) casing
 strings with 1050 sk Incor 8% gel
 0.8% LWL. Top cement at 2750'.
 primary cementing supplemented with
 squeeze cementing through Otis
 type "A" Sliding Side Doors (SSD).

Drinkard Oil (Z-Dr.)
 Penrose-Skelly Oil (X-Ga)
 Paddock Oil (Y-Gl.)

11-3/4" casing set at 310'
 Cement Circulated

8-5/8" casing set at 3000'
 Cement Circulated

2-3/8" casing set at 6744'

Radioactive Collar at 3484' on
 top of 6' sub

SSD @ 3618

2-3/8" casing set at 5310'

2-3/8" casing set at 6744'

Top at 3688 Feet
 Name: Penrose-Skelly
 Completion this
 Zone: Oil

Perforated
 3688-3692; 3715-3718; 3798-3801
 3696-3703; 3756-3760;
 3706-3710; 3784-3792;

Bottom at 3801 Feet

SSD @ 3928

Radioactive Collar @ 5003 on top
 of 10' sub

SSD @ 5115

Top at 5172 Feet
 Name: Paddock
 Completion this
 Zone: Oil

Perforated
 5172' to 5180'

Bottom at 5180 Feet

SSD @ 5211'

8' sub @ 6413'

SSD @ 6513'

Top at 6617 Feet
 Name: Drinkard

Perforated
 6617'-6621' 6654'-6658' 6699'-6701'
 6624'-6626' 6671'-6673' 6710'-6712'
 6636'-6639' 6676'-6679'
 6646'-6648' 6685'-6695'

Completion this
 Zone: Oil

Bottom at 6712 Feet

Total Depth 6745

TE 400 P. 13.

LEASE: V. M. Henderson Well No. 7
 FIELD: Penrose-Skelly, Paddock, and Drinkard
 DATE: April 6, 1962