

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

Amended

WELL API NO. 30-025-06975
Indicate Type of Lease STATE ☐ FEE ☒
State Oil & Gas Lease No.
Lease Name or Unit Agreement Name Carsor-Watson Com
Well No. 2
Pool name or Wildcat Blinebry

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
Type of Well: OIL ☐ WELL ☐ GAS WELL ☒ OTHER ☐	
Name of Operator Titan Resources I, Inc.	Well No. 2
Address of Operator 500 West Texas, Suite 500, Midland, Texas 79701	Pool name or Wildcat Blinebry
Well Location Unit Letter <u>H</u> <u>2176</u> Feet From The <u>North</u> Line and <u>994</u> Feet From The <u>East</u> Line Section <u>33</u> Township <u>21S</u> Range <u>37E</u> NMPM <u>Lea</u> County	
Elevation (Show whether DF, RKB, RT, GR, etc.) 3462' GL	

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ANBANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: 86440 TA Tubb Zone; Perf, Acid, Frac Blinebry ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12/12/97 MIRU, ND wellhead, NU BOP, TOH prod equip, prepare to set CIBP, log & perf.
12/13/97 TIH CIBP set @ 6020', run CNL/FG/CCL 4300-6000', perf Blinebry 1 SPF 5533', 34', 5707', 27', 49', 57', 88', 96', 5804', 08', 29', 31', 65', 72', 81', 87', 97', 98', (18 total holes, dump 35' cmt on CIBP @ 6020'.
12/14/97 Set pkr 5373', acdz 3000 gals Reaxe, 1000 gals S-3000.
12/16/97 TOH tbg & pkr, TIH pkr, profile nipple, on/off tool, workstring, test to 9000 psi, set pkr 5366', test to 500 psi, prepare to frac.
12/17/97 Frac Blinebry (5473'-5898') w/54,000 gals Spectrafrac 35, 100,000# White 20/40 Mesh sand, 30,000# Super LC 20/40 Mesh Sand, prepare to swab.
12/18/97 Well started flowing, turn dwn production line, flow all day, prepare to tag fill & set blanking plug.
12/19/97 Tag fill 5498', set blanking plug in profile nipple @ 5366', unlatch off pkr, swab load water off backside.
12/20/97 LD workstring, TIH on/off tool & tbg, latch on pkr @ 5355', ND BOP, pump 8 bbls 2% KCL down tbg, TIH & unlatch blanking plug, turn well down flowlin.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Shirley Melton

TITLE Engineering Tech

DATE 07-30-98

TYPE OR PRINT NAME Shirley Melton

TELEPHONE NO. (915)498-8604

(This space for State Use)

APPROVED BY

ORIGINAL SIGNATURE OF APPROVING AGENCY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

Single Blinebry