

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS NOTICES

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL	X	NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	
NOTICE OF INTENTION TO SQUEEZE		NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE		NOTICE OF INTENTION (OTHER)		NOTICE OF INTENTION (OTHER)	

OIL CONSERVATION COMMISSION
SANTA FE, NEW MEXICO

Sohio Petroleum Company **Midland, Texas** **10/18/52**
(Place) (Date)

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the.....

Sohio Petroleum Co. **B. M. Marcus Et Al** Well No. **1** in **C**
(Company or Operator) (Unit)
NE $\frac{1}{4}$ **NW** $\frac{1}{4}$ of Sec. **20**, T. **20-S**, R. **38-E**, NMPM, **North Warren McKee** Pool
(40-acre Subdivision)
Lea County.

FULL DETAILS OF PROPOSED PLAN OF WORK
(FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

McKee Sand - was plugged off by setting Baker cast iron bridge plug in 5 $\frac{1}{2}$ " OD casing and 2 sacks cement dumped on top.

Wichita Albany - was perforated and tested - dry hole - set Baker bridge plug at approximately 7350' with 4 sacks cement on top - casing will be shot off at approximately 7100' - after casing is pulled 25 sacks cement will be spotted in top of casing. 25 sacks cement will be spotted in bottom of 9 5/8" casing at 4070' - 9 5/8" casing will be shot off at approximately 825' - 9 5/8" will be pulled and 25 sacks cement plug will be spotted in top of 9 5/8" casing at 825' and 25 sacks cement will be spotted in bottom of Conductor pipe at 310'; hole was filled with 9# mud prior to preparation of pulling pipe. Well will be capped with 4" pipe extending 4' above ground open ended.

Approved....., 19.....
Except as follows:

Approved
OIL CONSERVATION COMMISSION

By: *Ray Yankraugh*
Title:

Sohio Petroleum Co.

Company or Operator

By:

Position: **Dist. Supt. of Operations**

Send Communications regarding well to:

Name: **A. K. Hood**

Address: **Rt. 1, Box 43-E, Midland, Texas**