

Warren Unit No. 9

Pg 2

15% HCL-NE-FE. Pump at 5-6 BPM dropping 2 ballsealers every 3000 psi, do not exceed 3800 psi. Flush w/39 BTFW.

Sand frac zone I & II as previous frac at 15 BPM. Flush to 5600' w/32.5 BTFW.

12. Swab well. Release pkr. Circulate sand off RBP. FOOH.

13. Run producing equipment & place on production.

RECEIVED
DEC 2 1987
CCD
HOBBS OFFICE