

Form 9-331  
Dec. 1973Form Approved.  
Budget Bureau No. 42-R1424UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ gas ☐ other ☐  
well well2. NAME OF OPERATOR  
CONOCO INC3. ADDRESS OF OPERATOR  
P. O. Box 460, Hobbs, N.M. 88240

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 1980' FSL &amp; FEL

AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
CHANGE ZONES ☐  
ABANDON\* ☐  
(other) clean out & test pump☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐

5. LEASE

LC 031695 (6)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

NMFU

8. FARM OR LEASE NAME

WARREN UNIT - M. Kees

9. WELL NO.

3

10. FIELD OR WILDCAT NAME

WARREN MCKEE

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

SEC. 29, T-20S, R-38E

12. COUNTY OR PARISH 13. STATE

LEA

NM

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

3524' GR

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

We propose to clean out the wellbore &amp; test pump subject well as follows:

MIRU &amp; POOTH w/ tbg., gas lift valves, &amp; pkr. seal unit @ 8850'. POOTH w/ pkr.

Washover 3 1/2" ribbed screen liner from 8898' to 8988' utilizing a 70% quality

stable foam. POOTH w/ 3 1/2" screen liner. RITT w/ 2 7/8" tbg. &amp; muleshoe

jt. to 9000'. Circ. hole clean to 9012'. Set tbg. @ 8950'. Install

production equipment &amp; 6400 pmpg unit. Place well on test.

Subsurface Safety Valve: Manu. and Type \_\_\_\_\_ Set @ \_\_\_\_\_ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Wm A. Butterfield TITLE Administrative Supervisor

DATE 7/25/80

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

USGS-5  
NMFU-4  
FILE

DATE

AUG 1 1980

DISTRICT SUPERVISOR