

The following bail tests were taken on the Franklin, Aston & Fair, Inc. No. 1

Phillips State:

- # 1 - at 4000' - Bailed 10 gals. of dead oil cut mud.
- # 2 - at 4031' - Shut in 1 hour, bailed 1 gal. of free oil
- # 3 - at 4043' - Shut in 2 hours, bailed 1 1/2 gal. of free oil
- # 4 - at 4073' - Shut in 2 hours, bailed 3 gals. of oil per hour for 2 hours.
- # 5 - at 4090' - Shut in 2 hours, bailed B.S. and heavily oil cut mud
- # 6 - at 4113' - Shut in 2 1/2 hours, bailed 1 1/2 gal. of free oil
- # 7 - at 4167' - Shut in 2 hours, bailed 5 gal. of free oil and a small amount of water
- # 8 - at 4167' - Shut in 25 1/2 hours, bailed 55 gal. of 36 oil and 200 gal. of salt water
- # 9 - at 4280' - Shut in 30 hours, fluid level at 4035', could not bail down

