

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company J. R. Cone		Address 1706 Great Plains Life Building Lubbock, Texas				
Lease Nix - State	Well No. 3	Unit Letter J	Section 13	Township 22-South	Range 35-East	
Date Work Performed May 4 - 28, 1960	Pool Jalnet			County Lea		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☐ Casing Test and Cement Job
 ☒ Other (Explain):
☐ Plugging
 ☐ Remedial Work
Gas Life Installation

Detailed account of work done, nature and quantity of materials used, and results obtained.

Pulled 2-3/8 EUE tubing. Ran tubing with gas lift equipment as follows:
 Bottom of tubing 3864'; tubing perforations 3857-3864'; top of Sweet hookwall packer 3703'; top of seating nipple with wire line retrievable standing valve 3702'; top of Garrett 350 psig valve 3699'; top of Garrett 400 psig valve 2687'. Placed well on gas lift using casinghead gas from J. R. Cone Nix-State Well No. 1 for supply. Tested well. Then on May 28, 1960, Nix-State No. 3 produced 33 barrels oil, no water, on gas lift in 24 hours. Daily gas injection volume 92.8 MCF; gross gas volume produced 266.5 MCF; net formation gas volume 173.7 MCF. Net formation GOR 5,258.

Witnessed by L. O. Storm	Position Engineer	Company J. R. Cone
------------------------------------	-----------------------------	------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA


D F Elev. 3600'	T D 4040'	P B T D 3987'	Producing Interval 3722-3854'	Completion Date 5/28/60
Tubing Diameter 2-3/8 EUE	Tubing Depth 3864'	Oil String Diameter 5-1/2"	Oil String Depth 4027'	
Perforated Interval(s) 3722-3758'; 3776-3810'; & 3828-3854' (all 6 holes per foot).				
Open Hole Interval None		Producing Formation Yates		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover	Well dead					
After Workover	5/28/60	33	173.7	None	5,258	

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name L. O. Storm
Title Engineer	Position Engineer
Date	Company J. R. Cone