

## ZIA ENERGY, INC.

HOBBS, NEW MEXICO 88240

### CONTINUATION PAGE

10. Rerun tubing with packer. Set packer at 3100'. Acidize perforations with approx. 2000 gallons of acid.
11. Pull tubing with packer. Rerun tubing rods and pump. Place well back on production.