

AMOCO PRODUCTION COMPANY
 GILLULLY "B" FEDERAL NO. 20
 BOTTOM HOLE PRESSURE BUILD-UP TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: SEPTEMBER 24, TO SEPTEMBER 26, 1979
 TEST DEPTH: 3640 FEET
 ELEMENT No.: 17711
 OPERATOR: B.J.T.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 3640 FEET</u>
9-24-79	11:00 AM			325 GAUGE REACHED 3640'; FLOWING
	11:30 AM			325
9-24-79	12:00 NOON	00 HRS.	00 MIN.	326 SHUT-IN; BEGIN BUILD-UP
	12:15 PM	00	15	381
	12:30 PM	00	30	387
	12:45 PM	00	45	391
	1:00 PM	01	00	395
9-24-79	1:30 PM	01	30	400
	2:00 PM	02	00	407
9-24-79	3:00 PM	03	00	417
	4:00 PM	04	00	425
9-24-79	6:00 PM	06	00	437
	8:00 PM	08	00	451
	10:00 PM	10	00	462
9-25-79	12:00 MIDNIGHT	12	00	471
9-25-79	3:00 AM	15	00	477
9-25-79	8:00 AM	20	00	478
	1:00 PM	25	00	478
	6:00 PM	30	00	480
	11:00 PM	35	00	481
9-26-79	4:00 AM	40	00	481
	9:00 AM	45	00	481
9-26-79	10:30 AM	46	30	481 GAUGE OUT; END BUILD-UP