

State E #10

T. SALT -

B. SALT -

Proposed Wellbore

Sec 17, T-225, R-36E

660' FSL & 1980' FEL

ELEVATION - 3548'

KBM - 3566'

Conduit - 30' of
20", H-40, STC
w/ 5 sx. cmt.

9 5/8", C-75, 43.5 #,
LTC @ 6459' w/
1st Stage 850 sx. &
2nd Stage 2400 sx.
cmt. circ. DV Tool
@ ± 3900'

1397', 13 3/8", 48 #
H-40, STC w/ 1210
sx. cmt. circ.

← 2 3/8", Buttress @
12,300'

Baker Hydraulic Set A-5
Packer

→ 12,330'

Deronion (Selectively Shot)

→ 13,690'

Baker Model "D"
Packer

→ 15,300'

2 3/8", Buttress @
15,300' w/ 90-100'
Tail pipe

Ellenburger (Selectively Shot)

→ 15,500'

7000', 7", 32 #, L-80, BTRC

6400', 7", 29 #, L-80, LT+C

2300', 7", 32 #, L-80, LT+C

15,700' TD

(Cement for prod. casing
will be determined when
well is TD'ed.)

RDL

COMPLETED - Not Yet

12-28-79