

CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

3a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDARY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL (FORM C-102) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. Name of Operator
Amoco Production Company
3. Address of Operator
P. O. Box 68, Hobbs, NM 88240
4. Location of Well
UNIT LETTER C 990 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 36 TOWNSHIP 21-S RANGE 37-E N.M.P.M.

7. Unit Agreement Name
8. Farm or Lease Name
State C Tract 13
9. Well No.
10
10. Field and Pool, or Wildcat
Blinebry

15. Elevation (Show whether DF, RT, GR, etc.)
3369.3 GR
12. County
Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:
PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK ☒ ALTERING CASING ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ COMMENCE DRILLING OPER. ☐ PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐ OTHER ☐ CASING TEST AND CEMENT JOB ☐
OTHER ☐ Perf and acidize and frac ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Tested Drinkard formation 6576'-6634'. Recovered an average of 2.4 bbl oil and 29 bbl water, and no gas. Set cast iron bridge plug at 6447' and capped with 35' cement to 6412'.

Perf Blinebry 5624'-26', 5628'-30', 5631'-34', 5638'-44', 5653'-56', 5690'-96', 5704'-06, 5715'-19', 5722'-25', 5726'-32', 5773'-75', 5777'-79', 5788'-90', 5795'-99', 5805'-07' with 2 JSPF. Ran tubing, treating packer, and tailpipe. Packer set at 5378'. Tailpipe at 5564'. Acidized with 5500 gal 15% HCL. Pull packer and tubing.

Frac in 2 stages. Pump 15000 gal Titan II 30 and 27500# 20/40 sand. Pump 1000 gal Titan II 30 and 32,000# 10/20 sand. Pump 300# block 75% rock salt and 25% Westblock III. Pump 5000 gal Titan II 30 pad. Pump 15000 gal Titan II 30 and 2000# 20/40 sand. Pump 1000 gal Titan II 30 and 2000# 10/20 sand. Flushed with 5400 gal gelled water. Currently testing Blinebry.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Ray Cox TITLE Administrative Supervisor DATE 8-27-79
APPROVED BY John W. Nunyan TITLE Geologist DATE AUG 27 1979
CONDITIONS OF APPROVAL, IF ANY:

0+4 NMOCD-H, 1-Hou, 1-Susp, 1-BD