

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Budget Bureau No. 1004-0
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER LOWER MORROW TESTED WET

2. NAME OF OPERATOR
APACHE CORPORATION

3. ADDRESS OF OPERATOR
7666 E. 61ST STREET, SUITE #500, TULSA, OK 74133

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
1980' FSL & 990' FEL SE/4 SECTION 22

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, CR, etc.)
3464 KB

5. LEASE DESIGNATION AND SERIAL NO.
NM-50918

6. IF INDIAN, ALLOTTEE OR TRIBE NAME
NONE

7. UNIT AGREEMENT NAME
NONE

8. FARM OR LEASE NAME
FEDERAL "22"

9. WELL NO.
1

10. FIELD AND POOL, OR WILDCAT
OJO CHISO MORROW

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
SEC 22-T22S-R34E

12. COUNTY OR PARISH 13. STATE
LEA NEW MEXICO

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐ PULL OR ALTER CASING ☐
FRACTURE TREAT ☐ MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐ ABANDON* ☐
REPAIR WELL ☐ CHANGE PLANS ☐

(Other) CHANGE ZONES

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐ REPAIRING WELL ☐
FRACTURE TREATMENT ☐ ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐ ABANDONMENT* ☐

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

IT IS REQUESTED TO ABANDON THE LOWER MORROW ZONE WHICH WAS PERFORATED AT 13,164'-172'; 13,185'-208'; & 13,232'-240' (31' TOTAL PERFORATED). THE LOWER MORROW TESTED WET AND A CIBP WAS PLACED AT 13,227' TO ISOLATE THE LOWER SET OF PERFORATIONS IN AN ATTEMPT TO SHUT OFF THE WATER. FORMATION WATER WAS STILL ENTERING THE WELLBORE FROM THE UPPER 2 SETS OF PERFORATIONS. WE WILL LOAD THE HOLE WITH 11 PGG CACL₂ AND PLACE A CIBP AT ±10' ABOVE THE TOP PERFORATION, TEST PLUG AND CAP WITH 35' OF CEMENT PER VERBAL INSTRUCTIONS FROM SHANNON SHAW IN THE CARLSBAD, NEW MEXICO BLM OFFICE. WE WILL ATTEMPT A COMPLETION IN THE UPPER MORROW AND ATOKA AT 13,006'-13,018'; 12,990'-12,998'; 12,890'-12,900'; AND 12,840'-12,844'.



18. I hereby certify that the foregoing is true and correct

SIGNED

Robert Jackson

TITLE DRILLING ENGINEER

DATE 5/20/87

(This space for Federal or State office use)

APPROVED BY

Acting Assistant Director

TITLE

DATE 5/27/87

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side