

FORM C-108

ITEM VII

OPERATIONAL DATA

(1). Average expected injection rate: 1000 BWPD; maximum anticipated rate: 3000 BWPD

(2). Closed system

(3). Estimated average injection pressure: 600 psi.

Estimated maximum pressure: 938 psi.

(4). Source of injection water: from Lower Delaware and Bone Spring zones in Pogo's nearby wells

Analysis of waters attached. Exhibits 1 and 2

(5). Analysis of injection zone-water attached.

Data source: Exhibit 3; Corbin Delaware; 31-17-33

Roswell Geological Society Symposium