

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYLand Office Las CrucesLease No. 031741 (b)Unit N.M.F.U.

RECEIVED

JUL 16 1951

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

W. C. Hawk B-10 No. 3-EHobbs, New MexicoJuly 9, 19 51Well No. 3-E is located 1980 ft. from N line and 660 ft. from E line of sec. 10NE 1/4 Sec. 10
(1/4 Sec. and Sec. No.)21-S37-EN.M.P.M.
(Meridian)North Brunson
(Field)Lee

(County or Subdivision)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set 7 5/8" casing at 3099' and cemented with 1695 sacks cement. Plug down at 4:30 PM 7-6-51. Top of cement behind pipe 550' by temperature survey.

On 7-8-51, after 48 hrs. WOC tested casing with 1000# for 30 minutes before drilling plug, final pressure 995#. Drilled out cement and tested casing with 1000# for 30 minutes, final pressure 990#.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil CompanyAddress Box CCHobbs, New MexicoBy E. L. SchaperTitle District Superintendent

100-443887-100

10000 for 30 minutes, final pressure 9900
drilling along line pressure 9954. Drilled and cement and tested casing with
on 7-27, after 12 hrs. 1000 tested casing with 10000 for 30 minutes before
10000 for 30 minutes, final pressure 9900

...and the *Journal of the American Medical Association* (JAMA) ...

1990-1991