
Form 9-331a (Feb. 1951)



(SUBMIT IN TRIPLICATE)

UNITED STATES DEPARTMENT OF THE INTERIOR **GEOLOGICAL SURVEY**

Land Office	Les	C	ru	C C	1
Lease No	0317	74	1	(b	<u>.</u>)
Unit	1	į	X		-

SUNDRY NOTICES AND REPORTS ON WELLS

ST 10 11 0 17

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING.
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	Subsequent Report of Perf
	Addn'l Pay

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Hawk B-3	September 12		, 19 62	
Well No. 13 is located	660 ft. fr	$\operatorname{rom}_{} \left\{ \begin{matrix} \mathbf{N} \\ \mathbf{S} \end{matrix} \right\} \text{ line an}$	d 660 ft. from $\left\{ \begin{array}{c} E \\ \mathbf{x} \\ \mathbf{x} \end{array} \right\}$	ine of sec. 3
SE/4 Sec. 3	21-8	37-E	NHPM	
(½ Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)	
Blinebry (Field)	(Cou	Lea Inty or Subdivision)	(State or Te	W Mexico

The elevation of the derrick floor above sea level is 3466 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cement-ing points, and all other important proposed work)

BEFORE WORKOVER: TD 6760, PB 6749, DF 10, Elev 3456 GL, Cag Pt 7" at 6759', Pay Drinkard 6645-6705, Perfs: 6645-60', 6664-79', 6683-6694', 6698-6705', Pmp 7 BO, 4 BW, W/45.6 MCFG in 24 hrs, GOR 6514, DOR 7 BO. Deily Allow 7 BO (Drinkard Single Completion).

WORK DONE: Ran Dual Comp Equip & Perf Blinebry 5760-95', 5822-27', 5859-66' 5880-90', 5896-5903', 5965-70', 5990-6000', 6045-50' W/2 JSPF. Trtd Perfs 5760-6050' W/1000 gal 15% LSTNE acid fol by 15,000 gal frac using 15,000 lb sd, 400 lbs "Adomite" and 90 ball sealers in 3 stages.

TD, PB, DF, Elev, Csg Pt - Same (Dualed W/Drinkard). Pay AFTER WORKOVER: Blinebry 5760-6050'. Perfs: Same as above (5760-6050'). IP FL 110 BO, no wtr, in 15.5 hrs, W/gas at rate of 33.9 MCFPD on 16/64" Chk. GCR 494, DOR 170. Est Daily Allow 47 BO. Probable PL Conn Shell PL Corp. Worko started 9-3-62. Comp 9-9-62. Tstd 9-10-62.

Tunderstand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company	Continental Oil Company	f
Address	Box 68	
	Eunice, New Mexico	By Jan Vheley, J. Title Wistrict Superintendent
o/3 USGS;	NMOCC-2; WAM; File	Title Wistrict Superintendent
	-3; Atl-Ros-2; Co-Hous, Mid 1 ea.	CPO 914974