

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs NM 88240
DISTRICT II
811 S. 1st Street, Artesia, NM 88210-2834
DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-025-06597

5. Indicate Type of Lease

STATE ☐

FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

L. G. WARLICK "C"

8. Well No.

6

9. Pool name or Wildcat

ELLENBURGER

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☐

GAS
WELL ☒

OTHER

2. Name of Operator

Marathon Oil Company

3. Address of Operator

P.O. Box 552, Midland, TX 79702

4. Well Location

Unit Letter J : 1650 Feet From The SOUTH Line and 2140 Feet From The EAST Line

Section 15 Township 21-S Range 37-E NMPM LEA County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

GL:3417

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ATTEMPT ELLENBURGER REACTIVATION ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MIRU PU. NU BOP. Knocked out CIBP @ 6482'. C/O to 6696'. Using Cmt retainer squeezed Drinkard Perfs 6529-6629 with 150 sx cement. Drilled out cement and retainer. Tested Squeeze. Drilled out CIBP @ 6748. C/O to 7827'. Installed tubing. ND BOP. Installed rods and pump. Turned well to test. Test all water.
MIRU PU. NU BOP. POOH with pumping equipment. Dump 14 sx cement down casing. Using dump bailer dumped 2.5 SX cement on top of sand bringing calculated PBTD to 7753. Installed tubing. ND BOP. Installed rods and pump. RDMO PU.
Put well on test.
0 BOPD, 0 MCFPD, 79 BWPD. Well SI 5/1/95

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Tom Price

TITLE AET

DATE 8/2/95

TYPE OR PRINT NAME Tom Price

TELEPHONE NO. 915-687-8324

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT SUPERVISOR

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

20

wp

RECEIVED

NOV 14 1966
U.S. AIR FORCE
OFFICE