

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ For ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER	7. Unit Agreement Name
2. Name of Operator Gulf Oil Corporation	8. Farm or Lease Name Nancy Stephens
3. Address of Operator P. O. Box 670, Hobbs, NM 88240	9. Well No. 3
4. Location of Well UNIT LETTER <u>C</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>24</u> TOWNSHIP <u>21S</u> RANGE <u>37E</u> NMPM.	10. Field and Pool, or Wildcat Abo
15. Elevation (Show whether DF, RT, GR, etc.) 3423' GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER P&A Drinkard & Blinebry, Pump Abo ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

POH with tubing and packer. Set RBP at 6900', cap with 10' frac sand. Establish injection. Set cement retainer at 6435', test tubing 3000#. Squeeze with 150 sacks Class "C" neat to P&A Drinkard. Cap cement retainer with 1 sack cement. Establish injection. Set cement retainer at 5700', test tubing 3000#. Squeeze with 50 sacks Class "C" with 3% Halad 4 and 100 sacks Class "C" neat to P&A Blinebry. Cap cement retainer with 1 sack cement. Drill out Blinebry squeeze, test 500#. Drill out cement retainer and cement at 6435' (Drinkard). Test Drinkard squeeze 500#. Wash sand off RBP and POH. GIH with tubing, rods and pump, hang on.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R.D. Pitzer TITLE Area Engineer DATE 11-12-82

ORIGINAL SIGNED BY

APPROVED BY JERRY SANCHEZ TITLE DATE NOV 17 1982

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
NOV 1 6 1962
C. J. ...
HOMER ...