

DA&S OIL WELL SERVICING

INCORPORATED

UNICHEM
State "G" SWD #6

- 12/28/93 Move in, rig up, put on BOP, unseat packer, pull and lay down 2 3/8 tubing, pick up 2 3/8 workstring, run in hole, tag at 3,075', work with tubing, would not go, shut down.
- 12/29/93 Pull tubing, run 6 1/4 bit, 4-4 3/4 drill collars, tag at 3,075', drill for three hours, make 6", no circulation, pull bit, run tubing open ended, pump 100 sacks cement at 3,070', pull tubing up hole, shut down.
- 12/30/93 Run tubing, tag cement at 3,074', test casing to 500, spot 30 sacks cement from 3,074' up hole to 2,894, circulate mud, pull tubing out, perf well at 1,268', run tubing, spot 30 sacks outside 7" 30 sacks inside 7" from 1,268' up, pull tubing up hole, shut down.
- 12/31/93 Tag cement at 1,020', pull tubing, perf well at 248, try to circulate well, no circulation, pump 60 sacks outside 7" 40 sacks inside 7" to surface, shut down.
- 01/03/94 Pressure up on casing to 500, good shape, cut off wellhead, put in marker, rig down, move off.

505-392-6591 • P.O. BOX 2545 • HOBBS, NEW MEXICO 88241

LOCATIONS

HOBBS, NEW MEXICO (505) 392-6591
ANDREWS, TEXAS (915) 523-4420

EUNICE, NEW MEXICO (505) 394-2557
MIDLAND, TEXAS (915) 685-8555