

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Millard Deck	8. Farm or Lease Name Sandy
3. Address of Operator P. O. Box 1047, Eunice, New Mexico 88231	9. Well No. 1
4. Location of Well UNIT LETTER I 2310 FEET FROM THE South LINE AND 800 FEET FROM THE East LINE, SECTION 25 TOWNSHIP 21S RANGE 36E NMPM.	10. Field and Pool, or Wildcat Leatherwood
15. Elevation (Show whether DF, RT, GR, etc.) 3526' GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Moved in and rigged up Leatherwood drlg. Co. 11-24-71
- Spudded at 10:00 PM 11-25-71 with 12 1/4" bit.
- Drilled 12 1/4" hole to 315'
- Ran 305' 8-5/8" 24# J-55 casing. Set at 315' cemented using 150 sks class H cement with 2% cacl. Circulated 5 sks cement to pits. Plug down at 8:45 PM 11-26-71. SI WOC.
- After 24 hrs tested csg. to 1000# for 30 minutes without pressure loss.
- Drilling ahead with 7-7/8" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Millard Deck TITLE Owner-Operator DATE 12-22-71

APPROVED BY Joe D. Ramsey TITLE Dist. I, Supv. DATE DEC 24 1971

CONDITIONS OF APPROVAL, IF ANY: