

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OD CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WL API NO.
32-025-31620

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
V-3427

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name
Comanche "17" State

1. Type of Well:
OIL ☒ GAS ☐ OTHER ☐

8. Well No.
2

2. Name of Operator
Mitchell Energy Corporation

9. Pool name or Wildcat
North Legg (Delaware)

3. Address of Operator
PO Box 4000; The Woodlands, TX 77387-4000

4. Well Location
Unit Letter H : 660 Feet From The East Line and 1980 Feet From The North Line

Section 17 Township 21S Range 33E NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, CR, etc.)
3804' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data


NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☒	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐		CASING TEST AND CEMENT JOB ☐	
OTHER: ☐		OTHER: ☐	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Unseat RHBC pump assy & POOH. POOH w/±8700' of 2-7/8" 6.5# N-80 tbg & anchor. Set CIBP @ 8600' w/35' cement on top. Displace hole w/9.5 ppg mud. Cut 5 1/2" csg @ ±3200' POOH w/csg. RIH w/tbg & spot 100' cement plug across 8-5/8" csg shoe @ 3750'. Tag plug. Pickup & spot 100' cement plug across csg cut @ ±3200'. Tag plug. Pickup & spot 100' cement plug across 13-3/8" csg shoe at 520'. Tag plug. POOH & spot 10 sx surface plug. Cut off csg & weld on P&A marker. Clean location.

CIBP @ 8600 = 35' cement on top.
Plug @ 5600 - 100
Plug @ 3703 - 1710'. Solid plug due to this being potash area
Plug @ 13 3/8 csg shoe 520' - 100' plug.
10SX surface plug.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE  TITLE Sr. Engineering Technician DATE 2-18-97

TYPE OR PRINT NAME Mark E. Fraser TELEPHONE NO. 713/377-6185

(This space for State Use)

ORIGINAL SIGNED BY JEFFY SEXTON

APPROVED BY DATE TITLE

CONDITIONS OF APPROVAL IF ANY:

JC

2042
ds