

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Conoco Inc.	8. FARM OR LEASE NAME Meyer B-28
3. ADDRESS OF OPERATOR P.O. Box 460 - Hobbs, New Mexico 88240	9. WELL NO. No. 1
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 2310' FNA & 330' FWL - Unit Letter E	10. FIELD AND POOL, OR WILDCAT NMFU/Halimat Yates Cons
14. PERMIT NO. 30-025-09074	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 28-225-36 E
15. ELEVATIONS (Show whether DF, RT, GR, etc.)	12. COUNTY OR PARISH Lea
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
(Other)

PULL OR ALTER CASING
MULTIPLE COMPLETE
ABANDON*
CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF
FRACTURE TREATMENT
SHOOTING OR ACIDIZING
(Other)

REPAIRING WELL
ALTERING CASING
ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1. MURU
2. Run CS9 scraper to 3050'.
3. Set cement retainer at 3000'. Pump 200 sacks class "C" cement w/ 2% CaCl₂ below retainer from 3000' to 3648'. String out of retainer and pump 25 sacks class "C" cap from 3000' to 2900'. Flush w/ 11 bbls 10#/gal mud. Circulate & P.O.O.H.
4. Perf w/ 4 js pf at 1700'.
5. Establish injection rate through perfs & circulate up annulus w/ 10#/gal mud. Pump 750 sacks class "C" cement w/ 18% salt to circulate up 8 7/8" x 10 3/4" annulus & fill 8 7/8" CS9 to surface. P.O.O.H. If cement does not circulate, pump 25 sacks cement down annulus.
6. G.I.H. w/ 150' of 1" Hbq & pump 25 sacks class "C" cement down 1" Hbq. P.O.O.H.
7. Cut off wellhead & install PER marker.

18. I hereby certify that the foregoing is true and correct

SIGNED W. J. DUNNET TITLE Administrative Supervisor DATE October 2, 1987

For space for General or State office use:

APPROVAL [Signature] TITLE _____ DATE 11-5-87

CONDITIONS OF APPROVAL, IF ANY:

*See instructions on Reverse Side