

BRUNSON ARGO #13, 6580 TD.

Blinebry: SI - pkr leakage test. - 390 BLW.

Tubb: SI 24 hrs, TP 750,
F 2 BNO + 10 BLW + 145 MCFG/24 hrs, open ck,
TP 750-40. - 666 BLW.

BRUNSON ARGO #13, 6580 TD.

Blinebry: SI 48 hrs, pkr leakage test, CP 425. - 390 BLW.

Tubb: SI 24 hrs, pkr leakage test, TP 850. - 666 BLW.

BRUNSON ARGO #13, 6580 TD.

6/25/73 Blinebry: Pkr leakage test compl.

POTENTIAL NM OCC POT: F 0 BO + 0 BW/24 hrs, 1" ck, CP 220, GV 160 MCFPD,
Allow 7000 MCF/Month, Top Allow 7000, Compl 2/23/73.

Before WO: SI due to pkr lkg.

Final Report on Blinebry Zone.

Tubb: Pkr leakage test compl.

POTENTIAL NM OCC POT: F 3 BNO + 6 BLW/24 hrs, 2" ck, TP 40, GV 173 MCFPD,
Oil Grav 45.1 @ 60, Allow 21,000 MCF/Month, Top Allow 21,000.

Before WO: SI due to pkr lkg. Compl 2/13/73.

Final Report on Tubb Zone.

FINAL REPORT.