

HUMBLE OIL & REFG. CO.

N. M. State M $\frac{1}{4}$ 8

N E $\frac{1}{4}$ of the SE $\frac{1}{4}$ sec. 18, T-22S R-37 E

Slope Tests

<u>Depth</u>	<u>Degree of Deviation</u>
460	$\frac{1}{4}$
1400	$\frac{1}{4}$
1650	1
2230	$2\frac{1}{2}$
2550	$2\frac{1}{2}$
2678	$1\frac{3}{4}$
2830	1
3050	$1\frac{1}{2}$
3180	1
3570	$\frac{1}{2}$

DRILL STEM TESTS

6-19-44 with Halliburton tester. Packer set at 3589' and choke open at top and 7/8" at bottom. Tool open 122 minutes testing formation from 3589 to 3693. Recovered 375' of Oil and 375' Mud.